"Improvements to Roads Drains and Other Developmental Works in Ananthapura Attur Ward No 03 Under SWM Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division Package 08"

Second and Final Bill

PMC

BOOK NO - 02

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 26-10-2021

ASSISTANT EXECUTIVE ENGINEER

YELAHANKA SATELLITE TOWN SUB DIVISION,

YELAHANKA ZONE

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"IMPROVEMENTS TO ROADS DRAINS AND OTHER DEVELOPMENTAL WORKS IN ANANTHAPURA ATTUR WARD NO 03 UNDER SWM HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION PACKAGE 08"**

Ref: 1. Work Order No: BBMP/EE/Ynk-D/W.O/01/2020-21

2. Iob Code: 003-20-000088

We are here with forwarding to Sri A Channareddy, M/s ACR Projects, Engineers & Contractors, No.01, Byarappa Circle, Jambusavaridinne, J.P. Nagara, 8th Phase, Bangalore-83. Second & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 2,12,49,498.00/- (Rs. Two Crore Twelve Lakhs Forty Nine Thousand Four Hundred and Ninety Eight Only). First and Part bill for Rs. 7,75,56,616.50/- was previously submitted & the total bill amount submitted till date being Rs. 9,88,06,114.00/-(Rs. Nine Crore Eighty Eight lakhs Six Thousand One Hundred and Fourteen Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
AUTHORIZED SIGNATORY
RUDRAPRASAD CONSULTANTS

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎಂ.ಕಿ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- **"Improvements to Roads Drains and Other Developmental Works in Ananthapura Attur Ward No 03 Under SWM Head in Chief Minister Nava Nagarothan Grants of Yelahanka Division Package 08"**

Name of Client	:	EXECUTIVE ENGINEER, YELAHANKA DIVISION, YELAHANKA ZONE,BBMP, BANGALORE
Contractor/ Agency:		Sri A Channareddy, M/s ACR Projects, Engineers & Contractors, No.01, Byarappa Circle, Jambusavaridinne, J.P. Nagara, 8th Phase, Bangalore-83.
Total Cost	:	RS -2,12,49,498.00/-
Date Of Inspection :		26-10-21
Status Of Bill	:	Second & Final Bill
In the Presence of :		a) Assistant Engineer Yelahanka Satellite Town Sub division, Yelahanka Zone, BBMP, Bangalore b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
13	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
14	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

15	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
16	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
17	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
18	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

19	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
20	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
21	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

22	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. complete, all as per specification and direction of the Engineer-in-Charge including the cost and conveyance of all materials, cost of labour for all items of work, equipment and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
23	Earth Filling to the sides of foundation and basement with available excavated & approved earth (excluding rock), including watering, tamping and compaction in layers of 15 cms. thick with all lead and lift and as directed by the Engineer-in-charge including the cost of labour for all items of work, equipment and other incidental charges for the successful completion of the work. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
25	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

26	Providing and laying in position plain cement concrete of mix 1:2:4 using 20mm and downsize clean hard graded jelly of selected quality and clean sieved approved sand for Plinth course, String or Lacing courses, Copings, Sills, Bed Blocks, Anchor Blocks etc. including machine mixing, finishing with necessary formwork, laying, curing etc. complete, cost and conveyance of all materials, labour, HOM of machinery and all other incidental charges and as per directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory
27	Providing and laying in position reinforced cement concrete of design mix M20, with 20mm and down size graded granite metal coarse aggregates and fine aggregtes, with superplastisiser confirming to IS 9103-1999 Reaffirmed-200B, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached pilasters,columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window Sills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
28	Providing and removing centering, shuttering. strutting, proping etc. and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

29	Providing and removing centering, shuttering. strutting, proping etc. and removal of form work for columns, pillars, piers, abutments, posts and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
30	Providing and removing centering, shuttering. Strutting, proping etc. and removal of form work for sides & soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1.0m in depth including cost of all materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
31	Providing and removing centering, shuttering. Strutting, proping etc. and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200mm including cost of all materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work .First floor	Work done upto the Billed Quantity and the Quality is satisfactory
32	Providing and removing centering, shuttering, strutting, proping etc. and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specification. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

AE-02

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

33	Providing and fabricating Mild steel / High Yield Stength cold twisted Deformed steel bars conforming to IS:1786-1961 (Tor steel) including straightening, cutting, bending, hooking, lapping and / or welding wherever required, placing in position, tieing with binding wire of approved quality and guage including the cost of binding wire and anchoring to the adjoining members wherever necessary including all laps and wastages, cost of conveyance of high yield stength cold twisted deformed bars and binding wire etc. complete as per design, specification and directions of the Engineer-in-charge of the work including cost & conveyance of all materials & other incidental charges, cost of labour for all items of work, HOM of machinery, lead & lift, loading & unloading etc. complete. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
34	Providing and constructing granite or basalt Size Stone Masonry, in Foundation & Plinth with CM 1:6 (1 Cement : 6 Coarse sand), stones hammer dressed in courses not less than 20cms. high using through bond stones at 200cm apart in each course including cost and conveyance of all materials and other incidental charges, curing etc. complete and all as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
35	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 havinga minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Divisn.
(BBMP Ynk. Zn)
Yelahanka, Bangalore

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

36	Providing and constructing non load bearing wall with solid concrete blocks of size 400x100x200mm having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
37	Providing 12mm thick plain plastering in single coat to internal ceiling & RC surfaces in cement mortar 1:4 (1 cement : 4 fine sand) including providing & removing necessary scaffolding, rounding of corners wherever required, smooth rendering with lime, curing etc. including cost of all materials, formwork, labour charges, HOM of Machineries, loading, unloading ,with all lead and lifts etc., compelte and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
38	Providing 15mm thick plain plastering in single coat to internal masonry surfaces, in cement mortar 1:4 (1 cement : 4 fine sand) including providing & removing necessary scaffolding, rounding of corners wherever required, smooth rendering with lime, curing etc.including cost of all materials, formwork, labour charges, HOM of Machineries, loading, unloading ,with all lead and lifts etc., compelte & as per specification and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

AE-02

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

43	Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including cost of materials, labour, complete as per specifications. Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
49	Fixing of Door frames in an existing opening including embedding frame in floor and walls after cutting masonry for embedding holdfasts including providing & fixing 3/4 of MS hold fasts of size 200x20x3mm for each side and fixed to the frame and embeded with PCC 1:3:6 (1 cement : 3 coarse sand : 6 graded stone aggregate 20mm nominal size), painting two coats of coal tar to sides of frames, making good the damages to walls & floor as required and disposal of debris including cost of materials, labour, HOM of machineries complete as per specifications all as per the drawing aand as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
50	Providing and fixing in position panelled shutters for doors made out of honnewood styles and rails of 40mm thick with bottom and lock rails 180mm wide, top rail and styles 100mm wide and panels of 18mm thick of exterior grade plain particle board, fixed with necessary teakwood beading including cost of materials, labour, HOM of machineries complete as per specifications with all lead & lift, loading & unloading and all other incidental charges etc. aand as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yelk. Zn)
Yelahanka, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

51	Providing and fixing rigid PVC multi chamber hollow section for door and with profile of extruded section stipulated as per I.S 130034-1990, frames should be of size 50x50x2.5 mm, Weight 0.79 Kg / meter and double wall EPDM gasket reinforced with electrogalvanised cold rolled sheet chambers of size 25x17x1.6 mm, Weight 0.90 Kg / meter, multi chamber section assembled to the required galvanised steel of 10 mm dia. outer edge of shutter to be provided with P.V.C channels of size 35x35x2 mm, Weight of 0.31 Kg / meter, having interlocking facility including fixtures like Aluminium Aldrop, Tower bolts, door handles etc., all complete and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
52	Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung 2/3 openable 1/3 fixed as per approved drawings using Z angles of 25x33x3mm, weighing 1.419 kg/m both for outer and inner frames and central mullion section of size 25x46x3mm, weighing 2.28kg/m all duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows, not more than 34 ems. c to c including providing and fixing 4mm. thick reeded glass with teakwood beading of required size, all steel sections should confirm to I.S 7452:1990, 4nos. of holdfasts of approved size, section should be cut to length welded and grinded electrically subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be throughly cleaned free of rust and painted with one coat of anti-corrosive paint and finishing two coats of ready mix paint of approved colour and make including cost of materials, fixtures, labour charges and HOM complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zone)
Yelahanka, Bangalore

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

53	Providing and fixing MS grill work for windows and ventilators weighing 21 kgs./ sqm. using MS flats or MS square bars or combination of MS flats and square bars as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat red lead primer & two coats synthetic enamel paint, cost of materials, fixtures, labour and HOM of machinery complete as per technical specification and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
E1	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift complete as per specifications and directions of Engineer in charge of work.	Work done upto the Billed Quantity and the Quality is satisfactory
E2	Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications and directions of Engineer in charge of work.	Work done upto the Billed Quantity and the Quality is satisfactory
E3	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications and directions of Engineer in charge of work.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

Asst. Executive Engineer,
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

E4	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing,complete as per specifications and directions of Engineer in charge of work.	Work done upto the Billed Quantity and the Quality is satisfactory
E5	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and directions of Engineer in charge of work.	Work done upto the Billed Quantity and the Quality is satisfactory
E6	Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:4 , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, scaffolding, curing complete as per specifications and directions of Engineer in charge of work.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore